

Proposed Timelines for the First Round of Street Improvement Projects

Please note these timelines are estimations and will vary as projects advance through the processes

		MARTIN LUTHER KING BLVD. - Loop 306 to 29th Street																																			
		2016						2017						2018																							
		Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Total Project		[Green bar]																																			
Design		[Purple bar]																																			
Bid		[White bar]																																			
Construction		[Green bar]																																			
UPDATES AND FIELD NOTES:																																					
KSA Engineering is performing the design of this project.																																					
The bidding and award phases of this project have been advanced as shown in the yellow (added) and red (removed) shading.																																					

		BELL STREET																																									
		2016						2017						2018						2019						2020																	
		Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb					
Total Project		[Green bar]																																									
Design		[Purple bar]																																									
Bid		[White bar]																																									
Phase 1 Construction		[Green bar]																																									
Phase 2 Bid		[White bar]																																									
Phase 2 Construction		[Green bar]																																									
Phase 3 Bid		[White bar]																																									
Phase 3 Construction		[Green bar]																																									
UPDATES AND FIELD NOTES:																																											
This project will be split into 3 phases. Phase 1 will be from South Concho Drive to Harris Street. Phase 2 will be from Harris Street to Loop 306. Phase 3 will be from Loop 306 to Old Ballinger Highway. Freese and Nichols is performing the design of this project. Phase 1 will begin immediately after design is complete. The order of Phase 1 and 2 of Bell Street may change based on the contractor's recommendation for timing after taking into account all aspects of the project including water, wastewater, and streets.																																											

		SOUTHLAND BLVD - PHASE A - Sherwood Way to Wal-Mart / SAMs Signal																							
		2016						2017																	
		Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Total Project		[Green bar]																							
Design		[Purple bar]																							
Bid		[White bar]																							
Construction		[Green bar]																							
UPDATES AND FIELD NOTES:																									
LJA Engineering is contracted for the design of this project. Timing is expected to coordinate with the Sherwood Way improvements in front of Lowe's and Wal-Mart.																									
This project has been delayed a couple of months as indicated in the yellow (added) and red (removed) months.																									

COLLEGE HILLS BLVD - Loop 306 to Valleyview Blvd																																				
2016												2017												2018												
	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Total Project																																				
Design																																				
Bid																																				
Construction																																				
UPDATES AND FIELD NOTES:																																				
Half and Associates is contracted for the design of this project.																																				
This project is ahead of schedule by 3 months as indicated by the yellow (added) and red (removed) shading.																																				

SOUTH / NORTH CHADBOURNE STREET																																				
2016												2017												2018												
	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Total Project																																				
Design																																				
Bid																																				
Construction																																				
Phase 1 Bid																																				
Phase 1 Construction																																				
Phase 2 Bid																																				
Phase 2 Construction																																				
UPDATES AND FIELD NOTES:																																				
This project will be split into 2 phases. Phase 1 will be from Avenue L to Avenue B. Phase 2 will be from Ave B to Loop 306.																																				
Half and Associates is contracted for the design of this project.																																				
This project is ahead of schedule 1 month as indicated by the yellow (added) and red (removed) shading.																																				

NORTH CHADBOURNE ST. - Loop 306 to West 43rd Street																																				
2016												2017												2018												
	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Total Project																																				
Design																																				
Bid																																				
Construction																																				
UPDATES AND FIELD NOTES:																																				
Half and Associates is contracted for the design of this project.																																				
The design of this project has started ahead of schedule and should complete ahead of schedule as indicated by the yellow (added) and red (removed) shading.																																				
Bidding and construction may change but are currently expected to remain as originally scheduled.																																				

PROJECTS FUNDED IN YEAR 3			
Type of Project	Street Name	From	To
Overlay	North Chadbourne	Loop 306	43rd Street
Overlay	Glenna Drive	Woodlawn Drive	Howard Street
Overlay	Sunset Drive	College Hills Blvd	Knickerbocker Road
Overlay	Sunset Drive	Knickerbocker Road	Foster Road
Overlay	Southwest Blvd	Rockbrook Drive	Twin Mountain Drive
Reconstruction	29th Street / Edmund Blvd	Howard Street	North Bryant Blvd
Reconstruction	Glenna Drive	Loop 306	Woodlawn
Overlay	North and South Johnson Street	Sherwood Way	West Avenue N

PROJECTS FUNDED IN YEAR 5			
Type of Project	Street Name	From	To
Reconstruction	College Hills Blvd	Loop 306	Avenue N
Overlay	East Harris Street	North Abe Street	North Bell Street
Overlay	Howard Street	Greenwood Drive	Loop 306
Overlay	Howard Street	Loop 306	Pecos Street
Overlay	Christoval Road	Paint Rock Road	South Chadbourne Street
Overlay	South and West Washington	West Twohig Avenue	South Chadbourne Street

PROJECTS FUNDED IN YEAR 7			
Type of Project	Street Name	From	To
Reconstruction	Avenue N	Sherwood Way	South Chadbourne
Overlay	Sunset Drive	Loop 306	South College Hills Blvd
Overlay	Smith Blvd	Loop 306	Gordon Blvd
Overlay	Smith Blvd	Loop 306	Pulliam Street

PROJECTS FUNDED IN YEAR 9			
Type of Project	Street Name	From	To
Reconstruction	Southwest Blvd	Loop 306	Rockbrook Drive
Reconstruction	South Johnson Street	Avenue N	Knickerbocker Road